



HVAC Advanced Products Division

### City Multi R2 Series System Commissioning Report

<b>INSTALLATION DATA:</b>	
Site Address: _____	
_____	
State: _____	Postal Code: _____ Country: _____
Installing Contractor: _____	Telephone: _____
Commissioning Technician: _____	City Multi Course Registration Number: _____
Commissioning Date: _____	_____
System Reference: _____	CFC Safe Handling Registration Number: _____
Location: _____	_____
Warranty Number (Provided by MEUS (MESCA) /HVAC on receipt of commissioning data) _____	Equipment Purchased From: _____

- Before running the system, carry out a full pre-commissioning check of the following points:**
1. Refrigeration pipe work has been pressure tested and evacuated as per the pressure test and evacuation method statements on the inside cover of this commissioning booklet.
  2. Correct refrigeration trim charge has been added and service valves opened.
  3. All units, remote controllers and centralized controllers in the system have correct address settings prior to turning on power to the outdoor unit.
  4. Power supply (source voltage) to all units must be checked prior to switching on. Once the unit has been switched on, the crankcase heater must be left on for a 12-hour period prior to start-up. Do not connect M-Net terminals during this period. After the 12-hour period has elapsed, turn off the main power circuit breaker for at least 10 minutes, reconnect M-Net terminals and then turn the main power circuit breaker back on.
  5. All control cable installation is complete using 16AWG shielded cable. Cable shield is grounded at the outdoor unit only. (Not to the "S" terminal)
  6. All condensate drainpipe work must be complete.

<b>EVACUATION DETAILS:</b>	
Pressure Test Details: _____	Evacuation Details: _____
Test Pressure: _____	Vacuum Period: _____
Test Period: _____	Vacuum Achieved: _____
	Pressure Rise Test: _____

**COMMISSIONING ENGINEER'S COMMENTS AND POINTS FOR ATTENTION:**

**Commissioning Engineer's Signature:** \_\_\_\_\_

**NOTE:**

Commissioning Data is to be returned to the following address within 21 days of completion to Validate Warranty and obtain Registration Number.

**For USA:** Mitsubishi Electric, HVAC Advanced Products Division, 4505-A Newpoint Place, Lawrenceville, GA 30043

**For Canada:** Mitsubishi Electric Sales Canada Inc, HVAC Division, 4299 14<sup>th</sup> Avenue, Markham, Ontario L3R OJ2




**HVAC Advanced Products Division**  
**City Multi R2 Series System Pre-Commissioning and Installation Check List**


SYSTEM:				
NO.	SYSTEM AND INSTALLATION STATUS			REMARKS
1	Installation Location	Outdoor Unit	<input type="checkbox"/> Rooftop <input type="checkbox"/> Other Location ( _____ )	
		BC Controller	<input type="checkbox"/> Ceiling <input type="checkbox"/> Other Location ( _____ )	
2	Maintenance Accessibility	Outdoor Unit	<input type="checkbox"/> Good	<input type="checkbox"/> Poor
		BC Controller	<input type="checkbox"/> Good	<input type="checkbox"/> Poor
		Indoor Units	<input type="checkbox"/> Good	<input type="checkbox"/> Poor
3	Furthest Piping Length		Outdoor to Indoor: _____ Ft.	
4	Height Difference		Outdoor to BC: _____ Ft.	
			Indoor to BC: _____ Ft.	
			Indoor to Indoor: _____ Ft.	
5	Standard of Pipe-work		<input type="checkbox"/> Good	<input type="checkbox"/> Poor
6	Standard of Pipe Insulation		<input type="checkbox"/> Good	<input type="checkbox"/> Poor
7	Connection of Main Power Source	Outdoor Unit	<input type="checkbox"/> Good	<input type="checkbox"/> Poor
		BC Controller	<input type="checkbox"/> Good	<input type="checkbox"/> Poor
		Indoor Units	<input type="checkbox"/> Good	<input type="checkbox"/> Poor
8	Connection of Control System	Outdoor – BC	<input type="checkbox"/> Good	<input type="checkbox"/> Poor
		BC – Indoor	<input type="checkbox"/> Good	<input type="checkbox"/> Poor
		Indoor – RC	<input type="checkbox"/> Good	<input type="checkbox"/> Poor
		Electric Cable	Type: _____	Size: _____
		Comm. Cable	Type: _____	Size: _____
9	Standard of Electrical Insulation		<input type="checkbox"/> Good	<input type="checkbox"/> Poor
10	Access to Remove Electrical Covers		<input type="checkbox"/> Good	<input type="checkbox"/> Poor
11	Control Method (if centralized, please specify in remarks column)		<input type="checkbox"/> G-50A	<input type="checkbox"/> MJ-103
			<input type="checkbox"/> MJ-310E	
			<input type="checkbox"/> Non-Centralized	
12	Remote Controller Operation	Ventilation	<input type="checkbox"/> Good	<input type="checkbox"/> Poor
		Cool / Heat	<input type="checkbox"/> Good	<input type="checkbox"/> Poor
		Automatic	<input type="checkbox"/> Good	<input type="checkbox"/> Poor
13	Connection of Options		<input type="checkbox"/> Good	<input type="checkbox"/> Poor


OUTDOOR UNIT:					
NO.	OUTDOOR UNIT OPERATION STATUS				REMARKS
14	Outdoor Unit Details	Model No: _____		Serial No: _____	
15	Compressor Details	Model No: _____		Serial No: _____	
16	Total Indoor Unit Connection Capacity			_____ %	
17	Power Source	Voltage	L1 – L2 V	L2 – L3 V	L3 – L1 V
		Current	L1 A	L2 A	L3 A
18	Control Voltage			_____ V	
19	Vibration / Noise	Compressor	<input type="checkbox"/> Good	<input type="checkbox"/> Poor	
		Fan	<input type="checkbox"/> Good	<input type="checkbox"/> Poor	
20	Additional Refrigerant Charge			_____ Oz.	
21	BC Controller	Model No: _____		Serial No: _____	
22	Voltage	Power Source		_____ V	
		Control		_____ V	




HVAC Advanced Products Division  
**City Multi R2 Series System Pre-Commissioning and Installation Check List**

INDOOR UNITS:				
		INDOOR UNIT # _____		REMARKS
Model No.	Unit Address Number:			
	Connection Number:			
Serial No.				
Location				
Remote Controller Address No. (ME)				
Voltage	Line Voltage	_____ V		
	Control Voltage	_____ V		
Inlet Temperature	Cooling:	_____ DB°F	Heating:	_____ DB°F
Outlet Temperature	Cooling:	_____ DB°F	Heating:	_____ DB°F

		INDOOR UNIT # _____		REMARKS
Model No.	Unit Address Number:			
	Connection Number:			
Serial No.				
Location				
Remote Controller Address No. (ME)				
Voltage	Line Voltage	_____ V		
	Control Voltage	_____ V		
Inlet Temperature	Cooling:	_____ DB°F	Heating:	_____ DB°F
Outlet Temperature	Cooling:	_____ DB°F	Heating:	_____ DB°F

		INDOOR UNIT # _____		REMARKS
Model No.	Unit Address Number:			
	Connection Number:			
Serial No.				
Location				
Remote Controller Address No. (ME)				
Voltage	Line Voltage	_____ V		
	Control Voltage	_____ V		
Inlet Temperature	Cooling:	_____ DB°F	Heating:	_____ DB°F
Outlet Temperature	Cooling:	_____ DB°F	Heating:	_____ DB°F

		INDOOR UNIT # _____		REMARKS
Model No.	Unit Address Number:			
	Connection Number:			
Serial No.				
Location				
Remote Controller Address No. (ME)				
Voltage	Line Voltage	_____ V		
	Control Voltage	_____ V		
Inlet Temperature	Cooling:	_____ DB°F	Heating:	_____ DB°F
Outlet Temperature	Cooling:	_____ DB°F	Heating:	_____ DB°F


### City Multi R2 Series System Additional Refrigerant Charge and Total Pipe Run

TOTAL LIQUID PIPE LENGTH:	
L <sub>1</sub> : (3/4")	_____ Ft.
L <sub>2</sub> : (1/2")	_____ Ft.
L <sub>3</sub> : (3/8")	_____ Ft.
L <sub>4</sub> : (1/4")	_____ Ft.

Additional amount (oz.) =  $1.72 \times L_1$  +  $1.30 \times L_2$  +  $0.65 \times L_3$  +  $0.26 \times L_4$  + \_\_\_\_\_

oz. = \_\_\_\_\_ + \_\_\_\_\_ + \_\_\_\_\_ + \_\_\_\_\_ + \_\_\_\_\_










Total Capacity of indoor units connected	Additional Refrigerant
PURY-80/100TMU	
33 – 64 BTU/hr.	53 oz.
65 – 130 BTU/hr.	71 oz.




INDEX CAPACITY CALCULATION:	
Indoor Unit	Unit Size
1	BTU/hr.
2	BTU/hr.
3	BTU/hr.
4	BTU/hr.
5	BTU/hr.
6	BTU/hr.
7	BTU/hr.
8	BTU/hr.
9	BTU/hr.
10	BTU/hr.
11	BTU/hr.
12	BTU/hr.
13	BTU/hr.
14	BTU/hr.
15	BTU/hr.
16	BTU/hr.
<b>TOTAL</b>	_____ BTU/hr.

Total System Index +  $\frac{\text{(Total of Indoor Unit Sizes)}}{\text{(Outdoor Unit Size)}} \times 100 = \text{_____ \%}$

### City Multi R2 Series System Operational Checks (SW1 Functions)

OUTDOOR UNIT OPERATIONAL CHECKS:								
Symbol	Location		Standard Reading		Reading		Dipswitch SW1 Setting	
	Outdoor Unit		Cooling	Heating	C	H	1	2 3 4 5 6 7 8 9 10
F	Compressor Frequency	80TMU	20 to 76	20 to 93				
		100TMU	20 to 98	20 to 105				
AL	Accumulator Liquid Level		1 or 0					
SV1	High/Low Bypass Solenoid		LD4 ON: Open OFF: Closed					
SV2	High/Low Bypass Solenoid		LD5 ON: Open OFF: Closed					
SV3			LD6 ON: Open OFF: Closed					
SV4	Condenser Capacity Solenoid		LD7 ON: Open OFF: Closed					
SV5			LD1 ON: Open OFF: Closed					
SV6			LD2 ON: Open OFF: Closed					
TH1	Compressor Discharge Temp.		176 to 230°F					
TH6	Ambient Air Temperature		95°F	47°F				
63LS	Low Pressure		43.5 to 72.5 PSI					
63HS	High Pressure		Faults at 427 PSI					


BC CONTROLLER OPERATIONAL CHECKS:								
Symbol	Location		Standard Reading		Reading		Dipswitch SW1 Setting	
	BC Controller		Cooling	Heating	C	H	1	2 3 4 5 6 7 8 9 10
SC6	Sub-cool: T(P3) – TH16		12to 27°F	—				
SH2	Super-heat: TH15 – TH12		0 to 9°F	—				
P1	Saturated Temperature (High Side)		Should read very close to reading from 63HS					
P3	Saturated Temperature (Medium Side)		Should read approximately 40 PSI less than 63HS in heating or the same as 63HS in cooling					

\* All figures on this page are for reference point only and not actual

Complete this system wiring diagram by drawing control lines between the system components and remote controllers as actual installed wiring. Fill in system component model numbers and settings and SW14 (BC Controller port assignment) in the brackets provided. Draw boxes around grouped units to signify control system grouping.

Model: \_\_\_\_\_

Serial No.: \_\_\_\_\_



## City Multi R2 Series System Periodic Inspection

PERIODIC INSPECTION:											
Equipment	Parts	Service Cycle							Detail of Service	Service Action	Trouble when Service is Neglected
		1 Mo	6 Mo	1 Yr	2 Yr	3 Yr	4 Yr	5 Yr			
Common Parts	Insulators / Printed Circuit Boards								Visual inspection.	Tighten terminals as necessary on insulators & printed circuit boards.	Nuisance tripping or failure of components.
City Multi Indoor Unit	Casing (Appearance)								Visual check for damage & dust appearance where required.	Clean with neutral detergent solution. Repaint if necessary.	
	Frame								Visual check for rust. Visual check for integrity of insulation.	Repair if rusting of frame is serious. Repair degraded or improper insulation.	Unit corrosion by rust. Condensation buildup due to improper insulation.
	Fan								Visual check for dust/dirt buildup on fan blades, which may lead to the fan running out of balance.	Clean fan blades as necessary to prevent out of balance run.	Premature failure of fan.
	Motor	Ω	Ω	Ω	Ω	Ω	Ω	Ω	Visual check of wiring. Insulation resistance check to be carried out annually.	Measure insulation resistance. Should read greater than 1MΩ.	Possible failure of motor.
	Heat Exchanger								Check for clogging by dust.	Clean air inlet side as necessary.	Lowered cooling / heating capacity due to low airflow rate.
	Drain Pan								Check for obstructions and free flow of water.	Clean as necessary to eliminate obstructions and check condition of drain pan.	Overflow by clogged drain pan.
	High Efficiency Filter								Check for clogging by dust.	Replace filter as necessary.	Lowered cooling / heating capacity due to low air-flow rate.
	Temperature Readings								Measure supply and return air temperature.	Measure temperature of supply and return air in unit.	
City Multi Outdoor Unit	Frame								Visual check for rust. Visual check for integrity of insulation.	Repair if rusting of frame is serious. Repair degraded or improper insulation.	Unit corrosion by rust. Condensation buildup due to improper insulation.
	Fan								Visual check for dust/dirt buildup on fan blades, which may lead to the fan running out of balance.	Clean fan blades as necessary to prevent out of balance run.	Premature failure of fan.
	Motor	Ω	Ω	Ω	Ω	Ω	Ω	Ω	Visual check of wiring. Insulation resistance check to be carried out annually.	Measure insulation resistance. Should read greater than 1MΩ.	Possible failure of motor.
	Heat Exchanger								Check for clogging by dust.	Clean heat exchanger coils as necessary.	Lowered cooling / heating capacity due to low airflow rate.
	Compressor		Ω						Check high / low pressure. Measure insulation resistance. Audibly check compressor noise level.	Measure insulation resistance. Should read greater than 1MΩ.	Generation of abnormal sound. Compressor burnout / lock.
	Operational Readings								Record operational readings in Cool / Heat.	Use dipswitch SW1 functions (refer to service handbook)	
	Magnetic Contactor								Check for loose terminal connections.	Tighten terminals as necessary.	Improper contact can result in nuisance tripping or coil burnout.
	Electrical Connections								Check all electrical terminal connections (primary power, communications, etc.)	Tighten terminals as necessary on insulators, terminals & printed circuit boards.	Improper contact can result in nuisance tripping or premature failure of components.
	External Panel								Visual check for damage and rust. Wax panels periodically.	Repair / repaint as necessary.	

NOTE: Frequency of maintenance may increase dependent upon the equipment's environment. Failure to maintain the system to the above minimum recommendations may result in the warranty becoming null and void.

